

**August 4<sup>th</sup>, 2017**

**Week of July 31- August 4th, 2017**

- Pre-Engineered Metal Building Erection in progress
- Mezzanine framing complete
- Movable partition framing complete



Purlin installation



Spandrel Beam Installation



Purlin installation



Partition framing



Mixing subbase in parking lot



HVAC Mezzanine

**Week of August 7th, 2017**

- Continue PEMB Erection
- Continue Mezzanine Erection
- Continue site work on parking lot

**Week of August 14, 2017**

- Start roofing
- Continue site work in parking lots